# COMPLETION REPORT

1. NAME OF WORK : Construction of RCC drain and CC road at Vijayalakshmi Layout Mallasandra, in Ward No.13, Shettyhalli Sub Division.

2. Sanctioned Estimate No. & Date : CE/DZ/AA/28/2017-18, Date:12.06.2017.
EE/DZ/TS/65/2017-18, Date:12.06.2017.

3. Head of account which is chargeable : P-3176

4. Entrustment order No. & DT : EE/PD/DZ/WO/104/17-18, Dated: 13.06.2017.

5. Name of Contractor :

6. a. Time stipulated for completion of work :

b. Delay in execution of work :

7. Measurement recorded in : M.B No: 597/2017-18
Page No. 5468 to 59626.

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No.
Page No.

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : Sri. B.P. Parameshwar
b) Asst. Exe. Engineer Sri. Jayalingappa, B.E.

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| SD-(nil) | Rs. 4,98,838-00 | — | 2,498-00 |

4,98,838-00

1. Certified that the above work has been completed within the stipulated time limit in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57

Scanned by CamScanner